



**QUARTERLY PHYSICAL REPORT OF OPERATIONS**  
 As of March 31, 2023

Department: State Universities and Colleges (SUCs)  
 Agency: UNIVERSITY OF EASTERN PHILIPPINES  
 Organization Code (UACS) 08 082 00 00000

PARTICULAR	UACS CODE	Physical Targets				TOTAL	Physical Accomplishment				Total	Variance	Remarks
		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter			
<b>II. Locally Funded Projects</b>													
1. Completion of Academic Building		100.00%	-	-	-	100.00%	100.00%	-	-	-	100.00%	0.00%	completed 1st Quarter
2. Completion of Library		100.00%	-	-	-	100.00%	100.00%	-	-	-	100.00%	0.00%	completed 1st Quarter
3. Improvement of Water System and Comfort Room Facilities		93.19%	100.00%	-	-	100.00%	91.32%	-	-	-	91.32%	-8.68%	on-going
4. Completion of UEP Agripark Training Center		68.95%	100.00%	-	-	100.00%	64.78%	-	-	-	64.78%	-35.22%	on-going
5. Installation of Gate with Landscaping		100.00%	-	-	-	100.00%	91.02%	-	-	-	91.02%	-8.98%	on-going
6. Upgrading and Improvement of Comfort Rooms and Water System in all Colleges		100.00%	-	-	-	100.00%	100.00%	-	-	-	100.00%	0.00%	completed 1st Quarter
7. Construction of Natural Production Facility		17.88%	100.00%	-	-	100.00%	16.91%	-	-	-	16.91%	-83.09%	on-going
8. Repair and Improvement of UEP White Beach Resort		50.38%	100.00%	-	-	100.00%	55.63%	-	-	-	55.63%	-44.37%	on-going
9. Improvement of CVM Laboratory Rooms and Conversion of Three Lecture Rooms into Two Lecture Rooms		75.14%	100.00%	-	-	100.00%	91.19%	-	-	-	91.19%	-8.81%	on-going
UEP-PPU-FM-002			REVISION NO. 00				EFFECTIVITY DATE: September 12, 2022						


 Republic of the Philippines  
**UNIVERSITY OF EASTERN PHILIPPINES**

University Town, Northern Samar

 Web: <http://uep.edu.ph>; Email: [uepnsofficial@gmail.com](mailto:uepnsofficial@gmail.com)

### QUARTERLY PHYSICAL REPORT OF OPERATIONS

 As of March 31, 2023

 Department: State Universities and Colleges (SUCs)  
 Agency: UNIVERSITY OF EASTERN PHILIPPINES  
 Organization Code (UACS): 08 082 00 00000

PARTICULAR	UACS CODE	Physical Targets				TOTAL	Physical Accomplishment				Total	Variance	Remarks
		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter		1st Quarter	2nd Quarter	3rd Quarter	4th Quarter			
<b>II. Locally Funded Projects</b>													
10. Materials Recovery Facility		5.28%	15.74%	88.65%	100.00%	100.00%	8.03%	-	-	-	8.03%	-91.97%	on-going
11. Repair of Hostel		20.00%	40.00%	80.00%	100.00%	100.00%	20.00%	-	-	-	20.00%	-80.00%	on-going
12. Improvement of Water System and Comfort Room		90.00%	100.00%	-	-	100.00%	90.00%	-	-	-	90.00%	-10.00%	on-going
13. Completion of Administration Annex Building (Phase I)		20.00%	60.00%	100.00%	-	100.00%	10.00%	-	-	-	10.00%	-90.00%	on-going
14. Finishing Works for New Administration Building - UEP Laoang		100.00%	-	-	-	100.00%	100.00%	-	-	-	100.00%	0.00%	completed 1st Quarter
15. Repair of Drainage, Phase II		75.06%	100.00%	-	-	100.00%	72.40%	-	-	-	72.40%	-27.60%	on-going
16. Retrofitting of Classroom and Construction of Handwashing Facilities		71.92%	100.00%	-	-	100.00%	69.60%	-	-	-	69.60%	-30.40%	on-going
17. Repair and Retrofitting of Criminology Building		55.00%	100.00%	-	-	100.00%	50.00%	-	-	-	50.00%	-50.00%	on-going

 Prepared by:   
**EMILY S. ADORA, MPA**  
 Planning Officer

In coordination with:

  
**FERDINAND S. REYES, CPA**  
 Budget Officer

Approved:

  
**CHERRY I. ULTRA, PhD**  
 President